

Friends of the Blue Hills

Trail Volunteer Work Report

Work date (mm/dd/yy): 8/17/08

Report date: 11/20/09

Your name: Alexandra Echandi

List Volunteers working with you:

AMC Trail Crew (6)

Trail Name: Northern Skyline Trail

Section Name/Description:

Headquarters to Hancock Hill

Work Completed (Please be specific with location of work. Note hazards & potential hazards addressed if applicable):

Work completed during the following dates: 7/14/08-7/17/08; 8/4/08-8/10/08; 8/11/08-8/17/08 Installation of 27 rock stair steps, 418 feet of scree, 4 check step and 6 waterbars. Vegetation clearing through the extent of the trail were work was completed.

Total Hours (# of people x hours worked): 780

Work Remaining:

Ensure water bars and drainage structures are maintained. Keep eye on water drainage to determine if any additional drainage structures are necessary.

Other comments (areas of concern, wildlife sightings, trail markings and signage condition, need for re-route, possible encroachment):

Forward completed electronic form to: Dexter Robinson @ dexpcdoc@gmail.com