TRAIL ASSESSMENT FORM

| Doc. # | 1024 | Trail N | ame | Carberry Path North | Trail Type: | Wide - M | Condition | Good | |
|---------------------------|------|--|---|------------------------|-------------|-------------|-----------|------|--|
| | | | | North | | | | | |
| Route: | | Walcott Path 1100 – Park Boundry | | | | | | | |
| Recent Weather: | | | Rainy today – No snow on trail | | | | | | |
| TRAIL | | | • Carberry Path trailhead leaves the Border Path on the left, 20 feet north | | | | | | |
| LANDMARKS | | of the Border - Wolcott Path intersection at intersection marker 1100. Intersection is accessed via Wolcott Path east and is .6 miles from the Trailside Museum North parking area. Wide treadway turns into a footpath at 100 feet and enters a large meadow at this point. Cv crosses under treadway at .1 miles in streambed. Rkw/cinderblock construction on both sides with cement pipe (24"). Streambed is loaded with debris in both wells with tree growing out of streambed on right. Needs cleaning. (1) Bn at .16 miles. Apple trees need to be cutback. Bow saw work (2) (See photo below) Carberry Path ends at the park boundary and private gate at .18 miles. Private property and residence lies beyond gate. | | | | | | | |
| MINOR PROBLEM | | (1) Cv crosses under treadway at .1 miles in streambed. Cv wells are loaded | | | | | | | |
| | | with debris with tree growing out of well on right. Needs cleaning. | | | | | | | |
| AREAS | | (2) Bn at .16 miles. Apple trees need to be cutback. (Photo attachment CP1) | | | | | | | |
| MAJOR PROBLEM AREAS | | None noted | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| DISTANCES TO | | • Trailhead 20 feet north of intersection marker 1100 to Park Boundary - | | | | | | | |
| MAJOR | | .18 miles | | | | | | | |
| INTER | SECT | IONS | | | | | | | |
| Report p | | | K | en Jones | Asses | sment date: | 2/5/2008 | | |



Abbreviations:

Usage type: foot traffic only (H), multi-use (M)

| culverts(cv) rolling dips (rd) bridges (br) | small blowdowns (sbd) large blowdowns (lbd) rock work (rkw) bridge building (bbd), culvert replacement (cr) trail relocation (tr), building new trail drainage (ntd) brushing needed (bn) excessive erosion (ee) leaning tree (lt) |
|---|---|
|---|---|