

# TRAIL ASSESSMENT FORM

<b>Doc. #</b>	3014	<b>Trail Name</b>	Slide Notch Path	<b>Trail Type:</b>	M	<b>Condition</b>	Good
<b>Route:</b>		mk3073 at BBT, to Chick Rd, just below the Overlook					
<b>Recent Weather:</b>		Light snow ¼"-1" 33F. A few inches of rain has fallen last few days.					
<b>TRAIL LANDMARKS</b>		Trail starts as a steep rocky tread with waterflow 40 yd nf wb(1) 50.4 yd nf wb dt(2) 60 yd <u>2</u> nf wbs(3) 90 yd fc rd 127 yd stream enters trail 238 yd , 247 yd, nf wbs(4) 257 yd stream crosses trail L to R(5) 315 yd stream crosses R to L(5) 346 yd sbd, bn(6) 409 yd mk 3093 int w/Skyline 436 yd nf wb(7) 460 yd mk3090 trail still very wet 585 yd rock 'steps' going downslope until 602 yd 612 yd nf rk wb(8) 626 yd trail 'splits', presumably at mk3096(9) follows left to Chick Rd. 700 yd trail ends at Chick Rd.					
<b>MINOR PROBLEM AREAS</b>		(1)cleanout wb (2)cleanout wb and dt (3) cleanout wbs (4) cleanout wbs (5) stream crossings not really harming the trail at these points as it is fairly rock-armored (6)trail saw, loppers, crew of 3 (7) cleanout wb (8) cleanout wb (9)no mk,, replace					
<b>MAJOR PROBLEM AREAS</b>		Given the amount of waterbar and ditch cleanouts needed, and the amount of use this trail gets, it should be of a higher priority, and will require many hours of digging and raking to complete.					
<b>DISTANCES TO MAJOR INTERSECTIONS</b>		409 yd from mk3073 at BBT to mk3093 at Skyline, 700 yd. to Chick Rd.					
<b>Report prepared by:</b>			Steve Cobble		<b>Assessment date:</b>		02/02/08

## Abbreviations:

Usage type: foot traffic only (H), multi-use (M)

waterbars (wb)

culverts(cv)

rolling dips (rd)

bridges (br)

small blowdowns (sbd)

large blowdowns (lbd)

rock work (rkw)

bridge building (bbd), ditches (dt)

corrugated plastic(cp)

excessive erosion (ee)	leaning tree (lt))
intersection marker(mk)	dugout(du)
bog bridges (bb)	culvert replacement (cr)
non-functioning(nf)	functioning(fc)
damage(dg)	
not needed(nn)	
cm ( corrugated metal)	
rock stairs (rs)	trail relocation (tr),
cribbing (cb)	building new trail drainage (ntd)
retaining walls (rw)	brushing needed (bn)
clay(cl)	