

TRAIL ASSESSMENT FORM

Doc. #	Trail Name	Indian Camp Path	Trail Type:	Wide - M	Condition	Good
Route:	Wampatuck Road 4166 - 4155 – 4135 – 4120 – 4090 – 4085 – 4086 – 4091 Crag Foot Path					
Recent Weather:	Sunny in the 80's. No rain for last couple weeks.					
TRAIL LANDMARKS	<ul style="list-style-type: none"> • The trailhead is located about .50 miles north of Chickatawbut Road at Wampatuck Road, Marker 4166, at the guardrail and two boulders. Fire gate blocks vehicle access. Trail follows the southern section of the Green Dot Trail Loop. • Treadway enters the woods beyond guardrail and intersects the pipeline and the southern section of the Green Dot Trail Loop at .03 miles. At this point the Indian Camp Path and the Green Dot Loop utilize the same treadway. While the Indian Camp Path is a distinct trail along the pipeline, most travelers follow the pipeline path as it is better maintained. • Culvert under pipeline at .19 miles. Cement box construction half full of debris. Outflow from culvert for all the pipes under the pipeline does not allow good flow of water away from pipeline. Purpose of these culverts is solely to allow water to pass from one side of the pipeline to the other. It would require a significant amount of digging to allow good water flow and there would be little benefit. • Skyline crosses at Marker 4155 at .24 miles. Signage on tree denotes Skyline West to Great Blue Hill and Green Dot to St. Moritz Ponds. Indian Camp Trail is barely discernable at this point and the pipeline is the best path to follow. • Culvert under pipeline at .30 miles. Cement construction with 2 pipes half full of debris. • 14” concrete culvert under pipeline at .38 miles half full of debris. • Unnamed path leaves on left at .40 miles. • 2 14” concrete culverts under pipeline at .41 miles. Cement work to right of treadway. • 2 14” concrete culverts under pipeline at .43 miles. Cement construction totally impacted. • Pipeline continues to the left at Marker 4135 and Indian Camp Path and Green Dot head right into the woods at .44 miles. Crag Trail crosses at intersection and joins pipeline. • 24” clay pipe culvert with stone surround, R to L, under treadway in streambed at .64 miles. • Furnace Brook Trail leaves on right at Marker 4120 at .65 miles. • Brushing from .66 to 1.30 miles could be done to accommodate horses. Small trees extending into treadway. • Fox Hill Path Marker 4102 enters on left at .91 miles. • Great Dome Foot Path Marker 4090 leaves on left at 1.00 miles. • Pleasant Trail enters left at Marker 4085 at 1.02 miles. • Spur path to Pleasant Trail enters on the left at Marker 4086 at 1.06 miles. • Culvert under treadway in streambed running R to L at 1.06 miles. Rockwork on R and L w/ 18” corrugated PVC pipe. 					

	<ul style="list-style-type: none"> • Unnamed path leaves on left at 1.14 miles and Indian Camp Path and Green Dot Loop heads right toward Marker 4091. • Trail ends at Crag Foot Path Marker 4091 at 1.16 miles. Green Dot Loop continues to the right on Crag Foot Path. 		
MINOR&MAJOR PROBLEM AREAS	None		
DISTANCES TO MAJOR INTERSECTIONS	<ul style="list-style-type: none"> • Wampatuck Road Marker 4166 to Skyline Trail Marker 4155 - .24 miles. • Wampatuck Road Marker 4166 to Crag Trail Marker 4135 - .44 miles. • Wampatuck Road Marker 4166 to Furnace Brook Trail Marker 4120 - .65 miles. • Wampatuck Road Marker 4166 to Fox Hill Path Marker 4102 - .91 miles. • Wampatuck Road Marker 4166 to Great Dome Foot Path Marker 4090 - 1.00 miles. • Wampatuck Road Marker 4166 to Pleasant Trail Marker 4085 – 1.02 miles. • Wampatuck Road Marker 4166 to Crag Foot Path Marker 4091 - 1.16 miles. 		
Report prepared by:	Bob Flagg	Assessment date:	8/4/16