

TRAIL ASSESSMENT FORM

Doc. #		Trail Name	Pine Tree Brook Path	Trail Type:	Wide	Condition	Good
Route:		Ridge Path – 4084 – 4073 – HQ Path/Pipeline					
Recent Weather:		Overcast, 40's, 1" rain yesterday					
TRAIL LANDMARKS		<ul style="list-style-type: none"> • Trailhead surveyed is located on the right side (east) of Ridge Path and leaves 40 feet from the Ridge Path trailhead at the fire gate. This is a connector path to the main section of Pine Tree Brook Path. Trail is also accessible from Chickatawbut Road as noted on the map although it has not been used very much and is overgrown. Two boulders at the guardrail mark his access. <ul style="list-style-type: none"> • Ridge Path leaves from the north side of Chickatawbut Road at a fire gate and granite marker labeled Ridge Path. It is located .52 miles from the point where the Skyline crosses Chickatawbut Road. • Trail begins as a connector foot path paralleling Chickatawbut Road. • Pine Tree Brook Path enters on right at 220 feet to Chickatawbut Road. • Treadway stops paralleling Chickatawbut Road and turns left at a streambed at 365 feet. Treadway opens to road width at this point. • Treadway crosses an area of runoff at .20 miles. Unnamed path leaves on the right at road width. • Possible impacted culvert under treadway at .21 miles. Pine Tree Brook from reservoir. Runoff entering and exiting under treadway at buried rockwork however no evidence of a culvert could be found. Needs to be investigated. (1) • Marker 4084 noted on right side of treadway at .25 miles. The side trail heads up steeply over rock outcropping and connects to Fox Hill Path. Trail can be hard to follow. • Culvert under treadway at .27 miles for Pine Tree Brook running L to R. Rockwork/earthen construction on both sides but no culvert pipe. • Great Dome Foot Path leaves on left at .37 miles at footpath width. • Great Dome Foot Path Marker 4073 enters on the right at .43 miles at footpath width and continues on with Pine Tree Brook Path for .06 miles until exiting as noted above. • Rock wall extends in woods on both sides of treadway at .60 miles. • Runoff with minor erosion down the center of the treadway at .60 miles. This erosion and runoff continues to the Pipeline intersection. • Pine Tree Brook Path Marker 4049 ends with its intersection with Headquarters Path/ Pipeline at .70 miles. 					
MINOR&MAJOR PROBLEM AREAS		<ol style="list-style-type: none"> 1. Possible impacted culvert under treadway at .21 miles. Runoff entering and exiting under treadway at buried rockwork however no evidence of a culvert could be found. Needs to be investigated. 					
DISTANCES TO MAJOR INTERSECTIONS		<ul style="list-style-type: none"> • Trailhead from Ridge Path till footpath stops paralleling Chickatawbut Road and turns left (NW) at a streambed - 365 feet. • Trailhead to Marker 4084 - .25 miles • Trailhead to Great Dome Foot Path leaves on left - .37 miles. • Trailhead to Great Dome Foot Path enters on the right - .43 miles 					

	<ul style="list-style-type: none"> Trailhead to Headquarters Path/ Pipeline Marker 4049 - .7 miles. 		
Report prepared by:	Bob Flagg	Assessment date:	3/16/16