

TRAIL ASSESSMENT FORM

| | | | | | | | |
|---|------|--|----------------------|-------------------------|-------------------|------------------|------|
| Doc. # | 1027 | Trail Name | Houghton Trail North | Trail Type: | Narrow - H | Condition | Good |
| Route: | | Hillside Street – 1151 – 1156 Skyline South | | | | | |
| Recent Weather: | | Light rain in last 24 hours, Partly cloudy in the 60s | | | | | |
| TRAIL LANDMARKS | | <ul style="list-style-type: none"> Trailhead is located on the north side of Hillside Street and leaves from a granite marker labeled Houghton Hill at path width, 20 feet west of the entrance to the Houghton Pond parking area. There is a large boulder at the trailhead and several smaller rocks at curbside on Hillside Street. Treadway passes a large boulder on the right at 20 feet. Bn at 90 feet. Treadway begins ascending Houghton Hill at 130 feet. Treadway crosses Accord Path at intersection marker 1151 at 315 feet as the Houghton Trail continues north at path width. Pine bough bn to the right of the treadway at .11 miles. Wooden wb at .16 miles. R to L and broken covering 2/3 of the treadway. Dig out and clean dt on left. Very minor issue. Pine bough bn at .22 miles. Houghton Trail ends with its intersection with the South Skyline Trail at intersection marker 1156 at .25 miles. Intersection marker 1156 could not be located in the field. | | | | | |
| MINOR PROBLEM AREAS | | 1. Intersection marker 1156 could not be located in the field. | | | | | |
| MAJOR PROBLEM AREAS | | <ul style="list-style-type: none"> None noted | | | | | |
| DISTANCES TO MAJOR INTERSECTIONS | | <ul style="list-style-type: none"> Treadway crosses Accord Path at intersection marker 1151 - 315 feet Houghton Trail to the South Skyline Trail intersection marker 1156 - .25 miles | | | | | |
| Report prepared by: | | Ken Jones – 5/25/2008 | | Assessment date: | | 5/23/2008 | |

Abbreviations:

Usage type: foot traffic only (H), multi-use (M)

| | |
|----------------------|-----------------------------------|
| waterbars (wb) | small blowdowns (sbd) |
| culverts(cv) | large blowdowns (lbd) |
| rolling dips (rd) | rock work (rkw) |
| bridges (br) | bridge building (bbd), |
| bog bridges (bb) | culvert replacement (cr) |
| rock stairs (rs) | trail relocation (tr), |
| cribbing (cb) | building new trail drainage (ntd) |
| retaining walls (rw) | brushing needed (bn) |
| ditches (dt) | excessive erosion (ee) |
| | leaning tree (lt) |

